


Invoice
 Ridgeline Energy Analytics, Inc.
 Federal Tax ID No. 83-2966462
 Please mail to: 179 Great Road #366, Stow, MA 01775



RIDGELINE energy analytics

Client: City of Watertown
 Project: PV System Construction Supervision and Inspection at Hosmer Elementary School
 Requisition: 00227546
 Vendor: 044617
 Period of performance: 6/7/22-
 Watertown contacts: Tom Tracy, Brian Wyncoop, Sharon Gallaher

Purchase Order: 02206158-00

Date	10/4/22
Period covered	9/1/22-9/30/22
Invoice #	1460
Invoice amount	\$4,005.00
Due date	11/3/22

Task	Budget	Cumulative billing	9/30/22	Budget remaining	% budget remaining
1. Electrical design review	\$1,850.00	\$1,850.00	\$1,295.00	\$0.00	0%
2. Phase 1: Ongoing Guidance and Installation Review	\$6,650.00	\$4,595.00	\$860.00	\$2,055.00	31%
3. Phase 1: Final Inspection and Report	\$3,500.00	\$0.00		\$3,500.00	100%
4. Phase 2: Ongoing Guidance and Installation Review	\$6,650.00	\$1,850.00	\$1,850.00	\$4,800.00	72%
5. Phase 12 Final Inspection and Report	\$3,500.00	\$0.00		\$3,500.00	100%
Total	\$22,150.00	\$8,295.00	\$4,005.00	\$13,855.00	63%

Ridgeline Energy Analytics, Inc.
 179 Great Road #366
 Stow, MA 01775 US
 +1 8573312563
 ndickson@ridgelineanalytics.com
 ridgelineanalytics.com

Invoice 1460



BILL TO
 2. PV System Inspection Hosmer
 School
 City of Watertown
 Auditors Office
 149 Main Street
 Watertown, MA 02472

DATE 10/04/2022	PLEASE PAY \$4,005.00	DUE DATE 11/03/2022
---------------------------	---------------------------------	-------------------------------

PERIOD OF SERVICE
 9/1/22-9/30/22

CONTRACT / TASK ORDER
 P.O. 02206158-00

PROJECT NAME/MANAGER
 PV Hosmer School/Tom Tracy

DATE	ACTIVITY	DESCRIPTION	QTY	RATE	AMOUNT
	2.1 Electrical Design Review				
09/14/2022	Field staff	Hosmer Design Review - Matthew Piantedosi	3:00	185.00	555.00
09/15/2022	Field staff	Hosmer Design Review - Matthew Piantedosi	3:00	185.00	555.00
09/22/2022	Senior Solar Energy Consultant	Hosmer Design Review - Matthew Piantedosi	1:00	185.00	185.00
	SUBTOTAL - 2.1 Electrical Design Review				1,295.00
	2.2 Phase 1 - Ongoing Guidance and Installation Review				
09/21/2022	Engineer II	Shade analysis edits, reran reports and added map locations - Greg Goodyear	2:30	140.00	350.00
09/21/2022	Senior Solar Energy Consultant	Hosmer P1 Installation Review - Matthew Piantedosi	2:00	185.00	370.00
09/22/2022	Engineer II	C1, C2 QC, emails - Greg Goodyear	1:00	140.00	140.00
	SUBTOTAL - 2.2 Phase 1 - Ongoing Guidance and Installation Review				860.00
	2.4 Phase 2 - Ongoing Guidance and Installation Review				
09/23/2022	Senior Solar Energy Consultant	Hosmer P2 Installation Review - Matthew Piantedosi	2:00	185.00	370.00

DATE	ACTIVITY	DESCRIPTION	QTY	RATE	AMOUNT
09/27/2022	Senior Solar Energy Consultant	Hosmer P1 Installation Review - Matthew Piantedosi	8:00	185.00	1,480.00
	SUBTOTAL - 2.4				1,850.00
	Phase 2 - Ongoing Guidance and Installation Review				

Client: City of Watertown
 Project: PV System Construction Supervision and Inspection at Hosmer Elementary School
 Requisition: 00227546
 Vendor: 044617
 Period of performance: 6/7/22-
 Watertown contacts: Tom Tracy, Brian Wyncoop, Sharon Gallaher

TOTAL DUE

\$4,005.00

THANK YOU.

Purchase Order: 02206158-00