Design Watertown



Elementary Schools Project

Hill International, Inc. Ai3 Architects, LLC Agenda – November 16, 2022

- Call to Order
- Approval of Meeting Minutes
 - Elementary School Project October 19th & November 2nd
- Review and Approval of:
 - Elementary Schools Monthly
 Invoices
- Executive Summary
- Elementary School Projects Update Lowell Elementary School
 - Interior Finish/Color Selection Review
 - Furniture, Fixtures and Equipment Selection Review
- Elementary School Projects Update Hosmer Elementary School
 - Revised Landscape Plan at PV locations on Boylston Street
 - Revised Landscape Plan at PV locations on Hancock Street
- Elementary School Questions / Comments

To Connect via Zoom*:Passcode: 899084https://us02web.zoom.us/j/85782901747?pwd=UnF1UVhGVDZHTStjYmZiRnkwOGF6UT09

*Members of the Public: Please use the Q&A button to ask questions when appropriate or email questions to: <u>buildingforfuture@watertown-ma.gov</u>

Watertown Public Schools Building Committee Call to Order

Approvals



Meeting Minutes

• Elementary School meeting minutes for October 19, 2022, And November 2, 2022



• Elementary Schools Project (October 2022)

Approvals Summary of Invoices Elementary Schools Project

For work completed during October 2022

Vendor	Project	Invoice Date	Invoice Number	Invoice Amount
Hill International	Elementary Schools	11/10/22	42	\$89,810.00
Ai3 Architects	Elementary Schools	10/31/22	0056B-1610.00	\$37,883.27
Ai3 Architects	Elementary Schools	10/31/22	0046E-1610.00	\$87,389.35
Ai3 Architects	Elementary Schools	10/31/22	0038R-1610.00	\$2,833.29
Brait Builders	Elementary Schools	10/31/22	Application #29	\$807,752.50
CTA Construction Managers	Elementary Schools	10/31/22	Application #8	\$2,518,392.43
Ridgeline Energy Analytics	Elementary Schools	10/04/22	1478	\$1,530.00
UTS	Elementary Schools	9/16/22&10/14/22	102417 & 102194	\$10,522.00
Colliers	Elementary Schools	9/30/22&10/31/22	789393 & 799249	\$17,347.41
			Total	\$3,573,460.25

Executive Summary

	Town of Water	rtown entary School	e						
	Project Dashbo		s Novembe	- 12 2022		EXECUTIVE SUMMARY			
and the second sec				13,2022				-	International
	Project Ac	ccomplishments from L	ast Month			Hosmer - Pr	ogress Photos	C	unniff - Progress Photos
Cunniff Elementary School	ntially completed						N W K MA		and the second s
Miscellaneous punch list items substa Hosmer Elementary School	intially completed						1. ·	A CONTRACT OF A	State
Playground areas substantially compl	eted between Cha	uncy Street and Hose	ner Elementary Sch	ool					None of the owner owner owner own
Landscaping and hardscapes substant									
Lowell Elementary School	,,	,,		,		NA WIG			
Zone 1 addition AVB sustantially com	pleted								
Zone 2 addition exterior framing and			e AVB ongoing				And the second s	THE MENT	
Zone 1 and Zone 2 roof area prep wo	rk for roofing subs	tantially completed					A REAL PROPERTY AND A REAL		I LAN AND THE REAL PROPERTY AND ADDRESS OF THE OWNER
	Proje	cted Major Tasks This	Month			and the same star in a second to same and the	I all francisci entre anno 1999 a la compañía de la		
Cunniff Elementary School							and a line winter of the state of the second	T IAN A THE	
Miscellaneous punch list items remai	ning						and the state of the second		The state of the s
Hosmer Elementary School						A COLORIS CONTRACTOR OF THE OWNER			Contraction of the second
Start ballfield drainage system and re				et			and the second second		
Complete concrete pads for bathrom	facility, battery sto	orage and remaining	dugout			A CONTRACTOR OF THE	A State of the second second		
Lowell Elementary School	a and a dather was	Cin Trans 1				ATTACK AND A STATE OF A	and the second		
Roofing in Zone 1 and Zone 2 addition Brick installation in Zone 1 & Zone 2	ns and existing roo	r in zone 1							
Brick Installation in Zone 1 & Zone 2	Coloradulat	Summary - Upcoming							
	Schedule	Summary - Opcoming I Scheduled Start	Scheduled Finish	Staus	Comments	CUNNIFF & HOSMER ELEMENTARY	n the Original Scope		owell - Progress Photos
	Но	smer Elementary Sch		staus	comments	Brait Builders - CO #1 - #14 - \$6,049,			
Playground and site work in front of t		7/15/22	11/15/22	Sub. Complete	Landscaping	bidic builders - co #1 - #14 - \$0,0-0,	232.17		
Building punch list remaining	ine mostret	5/16/22	11/15/22	Sub. Complete	Cabinet Issues]]		1000	a second s
Site work for Ballfields and PV structu	ires	5/16/22	5/15/23	Ongoing	No Sod in 2022]]			
		well Elementary Sch		~ ~ .		11			
Interior wall framing, all floors - Zone		10/15/22	11/30/22	Ongoing		LOWELL ELEMENTARY SCHOOL			
Sub floors on level 1 - Zone 1		10/15/22	11/30/22	Ongoing		CTA - CO#1 Approved \$324,126.42 M	/lay 18,2022		and all the second second second
Site utility work		4/18/22	12/30/22	Ongoing		CTA - CO#2 Approved \$70,320.87 Au			
Zone 1 and Zone 2 Roofing		11/14/22	12/30/22	Scheduled		CTA - CO#3 Approved \$625,848.69 S			
Brick Exterior - Zone 1		11/7/22	11/30/22	Ongoing		CTA - CO#4 Approved \$668,016.34 N	lovember 2, 2022		PL L
Brick Exterior - Zone 2		11/28/22	12/30/22	Scheduled		41		and the second second	
		unnif Elementary Sch				41		and the state of the	
Soil and plantings in bio-retention are	ea	10/15/22	11/30/22 11/30/22	Ongoing					de la traint
Establish grass areas - front and back		10/15/22	11/30/22	Ongoing				and and	A Contract
	Barrelling Burdenst	BUDGET	A			COST	CASH FLOW	\$180.0	
Description	Baseline Budget	Authorized Changes	Approved Budget	Committed Costs	Uncommitted Costs	Forecast Costs Total Project Costs	Expenditures to Balance To Spend Date	\$160.0	·····
					costs		Dute		
								\$140.0	
Construction	\$ 136,000,000	\$ 4,667,355	\$ 140,667,355	\$ 140,667,355	\$-	\$ 2,158,000 \$ 142,825,355	\$ 107,478,649 \$ 35,346,706	\$120.0	//
Design Services	\$ 13,819,615	\$ 456,676	\$ 14,276,291	\$ 14,276,291	\$ 0	\$ - \$ 14,276,291	\$ 13,657,555 \$ 618,736		for the second sec
Administrative	\$ 7,530,385	\$ (553,520)	\$ 6,976,865	\$ 5,411,988	\$ 1,564,877	\$ 1,546,390 \$ 8,523,255	\$ 4,402,383 \$ 4,120,872	\$100.0	1 de la companya de l
FF&E	\$ 4,150,000	\$ 225,000	\$ 4,375,000	\$ 1,870,539	\$ 2,504,461	<u>\$ -</u> <u>\$ 4,375,000</u>	<u>\$ 1,870,267 </u> \$ 2,504,733	<u>ال</u> \$80.0	1
SUBTOTAL	\$ 161,500,000	\$ 4,795,511	\$ 166,295,511	\$ 162,226,174	\$ 4,069,338	\$ 3,704,390 \$ 169,999,901	\$ 127,408,854 \$ 42,591,047	W ACO O	
	•,,	• • • • • • • • • • • • • • • • • • • •	•,,	·,,	• •,,	• • • • • • • • • • • • • • • • • • • •	•, •,,	\$60.0	Estimated Expenditure
Construction Contingency (Hard Cost)	\$ 7,400,000	\$ (5.712.355)	\$ 1.687.645	s -	\$ 1,687,645	\$ (2,158,000) \$ (470,355)	\$ - \$ (470,355)	\$40.0	1
Owner's Contingency - COVID-19	. , , ,	\$ -		•	\$ 1,007,045	\$ - \$ -	\$ - \$ -	622.0	Actual Expenditure
Owner's Contingency (Soft Cost)	\$ 1,100,000		\$ 2.016.844		\$ 2.016.844	\$ (1,546,390) \$ 470,454	\$ - \$ 470.454	\$20.0	Actual Expenditure
				,				\$0.0	
SUBTOTAL	\$ 8,500,000	\$ (4,795,511)	\$ 3,704,489	\$-	\$ 3,704,489	\$ (3,704,390) \$ 99	\$ - \$ 99	12 12 20	and we want out way ben't with the
	4 470 000 000	4	4 170 000 000	A	A	A A 470 000 000	A 100 000 A 10 001 110	Por Mos Inc. 1	st bre War OC War Der In tep
PROJECT TOTAL	\$ 170,000,000	> -	\$ 170,000,000	\$ 162,226,174	\$ 7,773,827	\$ - \$ 170,000,000	\$ 127,408,854 \$ 42,591,146		

Executive Summary

Cunniff Elementary School

• Miscellaneous punch list items

Hosmer Elementary School

- Miscellaneous punch list items
- Ballfield Construction
- PV foundations, supports and panels

Lowell Elementary School

- Brick exterior at Zone 1 addition
- Complete Sheathing and AVB at Zone 2 addition
- Start brick exterior at Zone 2 addition
- Continue re-roofing Zone 1 area (new asphalt shingles)
- Roofing Zone 1 and Zone 2 addition areas
- Continue rough mechanical ductwork & piping, rough plumbing, rough electrical and fire protection in Zones 1 & 2
- Presentation of Revised Cafeteria, Kitchen and Lobby areas during the December SBC Meeting

Lowell Elementary School Update

J. R. Lowell Elementary: Goals for Finishes

- School spirit + pride
- Highlight academic neighborhoods
- Celebrate growth + advancement
- Wayfinding + sense of place
- Generous use of calm, timeless neutrals
- Judicious use of color for identity and customization of spaces, and to create a fun and positive atmosphere
- Strategic placement of lighter colors and finishes to support daylighting and light level sensors = energy savings

J. R. Lowell Elementary: Inspiration

- · Natural phenomenon and motifs are beautiful, inspiring, and reassuring
- Some custom graphics will focus on school identity and branding, the school logo, mascot, and the school colors
- Imagery from nature will also be incorporated into custom graphics in high visibility areas, and used to inspire floor patterns throughout the school
- Note: custom graphics are still in design; images are representative of inspiration



The four seasons

Subatomic particles in a bubble chamber


J. R. Lowell Elementary: Learning Commons














J. R. Lowell Elementary: Media Center






(4) Interior Elevation - Circulation Desk


2

3

Flooring Layout

Interior Finishes J. R. Lowell Elementary: Corridors






Flooring Layout













Interior Finishes J. R. Lowell Elementary: Corridor at Main Entry







(2) Interior Elevation - Main Lobby to Central Stair and Elevator




Flooring Layout

Rubber Base

J. R. Lowell Elementary: Typical Classroom - 2nd Grade




Frames & Doors









1 Interior Elevation



(4) Interior Elevation- storage

(3) Interior Elevation




Interior Perspective


Brinstatt

237

170

J. R. Lowell Elementary: Typical Classroom - 4th Grade







Flooring Layout




1 Interior Elevation - accent wall with storage




J. R. Lowell Elementary: Music Classroom




J. R. Lowell Elementary: Art Classroom



Hosmer Elementary School Update











JAPANESE TREE LILAC (SR)

TAXUS (TM)





HYDRANGEA (HQS)



RED TWIG DOGWOOD (CR)

FEATHER REED GRASS (CA)



JUNIPER (JC)

Watertown Public Schools Building Committee Questions / Comments

Those members of the public joining via Zoom, please use the Q&A button at this time to ask questions or email questions to: <u>buildingforfuture@watertown-ma.gov</u>



www.hillintl.com