

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2020												2021												2022												2023											
						J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D					
HOSMER ELEMENTARY SCHOOL						[Gantt Chart: 01-Mar-22 A to 04-Jul-23]																																															
PR-34 CHANGES						[Gantt Chart: 01-Aug-22 A to 04-Jul-23]																																															
03300.PR34	CONCRETE WALKS/PADS/FOOTINGS	45	01-Aug-22 A	04-Jul-23	-189	[Gantt Chart: 01-Aug-22 A to 04-Jul-23]																																															
04200.PR34	INSTALL RETAINING WALL	30	20-Sep-22 A	09-Dec-22 A		[Gantt Chart: 20-Sep-22 A to 09-Dec-22 A]																																															
32525.PR34	BITUMINOUS WALKWAYS	20	20-Sep-22 A	18-Nov-22 A		[Gantt Chart: 20-Sep-22 A to 18-Nov-22 A]																																															
03450.PR34	INSTALL DUGOUTS	5	01-Nov-22 A	11-Nov-22 A		[Gantt Chart: 01-Nov-22 A to 11-Nov-22 A]																																															
11250.PR34	INSTALL BLEACHERS	5	07-Nov-22 A	11-Nov-22 A		[Gantt Chart: 07-Nov-22 A to 11-Nov-22 A]																																															
11200.PR34	INSTALL ROMTEC BUILDING	50	12-Dec-22 A	10-May-23	-191	[Gantt Chart: 12-Dec-22 A to 10-May-23]																																															
12240.PR34	INSTALL BACKSTOP/FENCING/NETTING	40	15-Feb-23 A	17-Mar-23 A		[Gantt Chart: 15-Feb-23 A to 17-Mar-23 A]																																															
12230.PR34	INSTALL MISC ATHLETICS EQUIP/BATTING CAGES	40	24-Mar-23 A	14-Apr-23 A		[Gantt Chart: 24-Mar-23 A to 14-Apr-23 A]																																															
17000.PR34	FINAL INSPECTIONS	6	11-May-23	18-May-23	-191	[Gantt Chart: 11-May-23 to 18-May-23]																																															
17100.PR34	SUBSTANTIAL COMPLETION OF PR-34 RELATED SCOPE	0		18-May-23	-191	[Gantt Chart: 18-May-23]																																															
PR-58 CHANGES						[Gantt Chart: 03-Oct-22 A to 25-Nov-22 A]																																															
33200.PR58	RELOCATE DRAINAGE	10	03-Oct-22 A	11-Nov-22 A		[Gantt Chart: 03-Oct-22 A to 11-Nov-22 A]																																															
03300.PR58	EXCAVATE/FORM/PLACE/STRIP/BACKFILL FOR OV PIERS	8	14-Nov-22 A	18-Nov-22 A		[Gantt Chart: 14-Nov-22 A to 18-Nov-22 A]																																															
05200.PR58	SET PV STEEL	2	21-Nov-22 A	25-Nov-22 A		[Gantt Chart: 21-Nov-22 A to 25-Nov-22 A]																																															
PHASE 2						[Gantt Chart: 01-Mar-22 A to 23-Jun-23]																																															
SITWORK						[Gantt Chart: 01-Mar-22 A to 23-Jun-23]																																															
32811.1D	IRRIGATION - PHASE 1D	5	02-Aug-22 A	23-Jun-23	6	[Gantt Chart: 02-Aug-22 A to 23-Jun-23]																																															
32920.1D	RAIN GARDEN - PHASE 1D	8	02-Mar-23 A	13-Mar-23 A		[Gantt Chart: 02-Mar-23 A to 13-Mar-23 A]																																															
32900.1D	LANDSCAPING - PHASE 1D	9	27-Apr-23*	09-May-23	-180	[Gantt Chart: 27-Apr-23* to 09-May-23]																																															
ABATEMENT/BUILDING DEMO						[Gantt Chart: 01-Mar-22 A to 14-Jun-22 A]																																															
02010.02	BUILDING ABATEMENT - PHASE 2	15	01-Mar-22 A	31-Mar-22 A		[Gantt Chart: 01-Mar-22 A to 31-Mar-22 A]																																															
02020.02	BUILDING DEMOLITION - PHASE 2	15	17-May-22 A	07-Jun-22 A		[Gantt Chart: 17-May-22 A to 07-Jun-22 A]																																															
02030.02	REMOVE DEBRIS - PHASE 2	15	18-May-22 A	14-Jun-22 A		[Gantt Chart: 18-May-22 A to 14-Jun-22 A]																																															
SITWORK						[Gantt Chart: 09-Jun-22 A to 16-Jun-23]																																															
32000.02	SITE DEMOLITION/CLEARING - PHASE 2	10	09-Jun-22 A	22-Jun-22 A		[Gantt Chart: 09-Jun-22 A to 22-Jun-22 A]																																															
32510.02	STABILIZE SUBGRADE - PHASE 2	10	08-Jul-22 A	22-Jul-22 A		[Gantt Chart: 08-Jul-22 A to 22-Jul-22 A]																																															
32201.02	EXCAVATE U/G UTILITIES - PHASE 2	6	16-Jul-22 A	22-Jul-22 A		[Gantt Chart: 16-Jul-22 A to 22-Jul-22 A]																																															
26102.02	ELECTRICAL U/G - PHASE 2	10	25-Jul-22 A	03-Oct-22 A		[Gantt Chart: 25-Jul-22 A to 03-Oct-22 A]																																															
32511.02	PAVING BASE - PHASE 2	10	02-Aug-22 A	15-Aug-22 A		[Gantt Chart: 02-Aug-22 A to 15-Aug-22 A]																																															
03330.02	SIDEWALKS AND CURBS - PHASE 2	18	03-Aug-22 A	26-Aug-22 A		[Gantt Chart: 03-Aug-22 A to 26-Aug-22 A]																																															
26531.02	INSTALL ELECPOL/ES/FIXTURES - PHASE 2	10	03-Aug-22 A	16-Aug-22 A		[Gantt Chart: 03-Aug-22 A to 16-Aug-22 A]																																															
32512.02	PAVING - PHASE 2	5	22-Aug-22 A	26-Aug-22 A		[Gantt Chart: 22-Aug-22 A to 26-Aug-22 A]																																															
12260.02	INSTALL SOLAR CANOPY - PHASE 2	5	07-Sep-22 A	14-Oct-22 A		[Gantt Chart: 07-Sep-22 A to 14-Oct-22 A]																																															
32520.02	CONCRETE CURBS - PHASE 2	9	19-Sep-22 A	15-Dec-22 A		[Gantt Chart: 19-Sep-22 A to 15-Dec-22 A]																																															
32580.02	STRIPING - PHASE 2	3	15-Dec-22 A	19-Dec-22 A		[Gantt Chart: 15-Dec-22 A to 19-Dec-22 A]																																															
28100.02	INSTALL SOLAR PANELS	30	15-Dec-22 A	25-Jan-23 A		[Gantt Chart: 15-Dec-22 A to 25-Jan-23 A]																																															
32831.02	CHAIN LINK FENCING - PHASE 2	10	15-Feb-23 A	28-Feb-23 A		[Gantt Chart: 15-Feb-23 A to 28-Feb-23 A]																																															
32900.02	LANDSCAPING - PHASE 2	18	17-Apr-23 A	09-May-23	-180	[Gantt Chart: 17-Apr-23 A to 09-May-23]																																															
32920.02	RAIN GARDEN - PHASE 2	15	17-Apr-23 A	05-May-23	-180	[Gantt Chart: 17-Apr-23 A to 05-May-23]																																															
28110.02	INSTALL BATTERY STORAGE UNIT & ASSOCIATED PV EQUIPMENT	15	01-May-23*	19-May-23	-191	[Gantt Chart: 01-May-23* to 19-May-23]																																															
28120.02	PV PUNCH LIST AND READY FOR COMPLETION	20	22-May-23	16-Jun-23	-191	[Gantt Chart: 22-May-23 to 16-Jun-23]																																															
PLAYGROUND						[Gantt Chart: 10-Oct-22 A to 22-Nov-22 A]																																															
32910.12	INSTALL PLAYGROUND EQUIPMENT	6	10-Oct-22 A	18-Oct-22 A		[Gantt Chart: 10-Oct-22 A to 18-Oct-22 A]																																															
32910.22	CONCRETE FLATWORK AND BITUMINOUS WALKS	5	18-Oct-22 A	25-Oct-22 A		[Gantt Chart: 18-Oct-22 A to 25-Oct-22 A]																																															

█ Actual Level of Effort
 █ Remaining Work
 █ Critical Remaining Work
 ◆ Milestone
 ─── summary

