



A Division of Colliers Engineering & Design

**Watertown MA Public Schools** 

Attn: Tom Tracy
30 Common Street
Watertown, MA 01605

**Invoice:** 0000871308 **Invoice Date:** 7/31/2023

**Project :** 22000471G **Project Manager:** Maston, Sarah

Project Name: 201900347 Watertown, MA - (3)

Elementary Schools Cx

## For Professional Services Rendered Through 7/31/2023

			Billings			
	Fee	% Complete	To Date	Previous	Current	
EA Prerequisite 1: Fundamental Cx & Verification	217,819.00	89.47	194,875.82	193,051.30	1,824.52	
EA Credit: Enhanced Commissioning, Option 1, Path 1	21,892.00	98.05	21,465.64	21,351.58	114.06	
EA Credit: Enhanced Commissioning, Option 1, Path 2	18,000.00	47.00	8,460.00	8,460.00	0.00	
EA Credit: Enhanced Commissioning, Option 2, Envelope Commissioning	45,508.00	82.41	37,503.59	36,476.22	1,027.37	
Reimbursable Expenses	9,500.00	81.25	7,718.68	7,617.15	101.53	
Subtotal:	312,719.00	86.35	270,023.73	266,956.25	3,067.48	

Current Billings	3,067.48			
Amount Due This Bill	3,067.48			

ttracy@watertown-ma.gov; VivianVarbedian@hillintl.com; sarah.maston@collierseng.com Include Fee Schedule

In accordance with our business terms and conditions, acceptance of this invoice is implied unless Colliers Project Leaders USA NE, LLC is notified by 14 days from the date of this invoice. If timely payment cannot be made due to any discrepancy, please E-mail a brief explanation to Billing@colliersengineering.com and we will reply as soon as possible. EFT/ACH PAYMENT INFO: Colliers Engineering & Design, Inc. | JP Morgan Chase | Routing 021000021 | Account# 836759092

## **Town of Watertown**

Grand Total, Fees & Expenses

## Three Elementary School Projects LEED Commissioning Services Fee Proposal Detail

oject Code: 22000471G		Total July Total Billed to Date			2023			
		Associated Fees	July % Complete	Total % Complete	Including Current Month		July Billings	Balance
EA Prerequisite 1: Fundamental Cx & Verification								
A Commissioning Kick-Off Meeting	\$	1,140.00		100% \$		\$	-	\$
B Review Owner's Project Requirements & Basis of Design	\$	1,470.00		100% \$		\$	-	\$
C Review Design Development Documents	\$	5,280.00		100% \$		\$	-	\$
D Review 60% Construction Documents	\$	7,710.00		100% \$		\$	-	\$
E Review 90% Construction Documents	\$	8,018.00		100% \$		\$	-	\$
F Participate in Design Review Meetings at SD, DD & CD	\$	3,876.00		100% \$		\$	-	\$
G Develop and Implement Commissioning Plan	\$	2,440.00		100% \$		\$	-	\$
H Development of Commissioning Specifications	\$	1,040.00		100% \$	,	\$	-	\$
I Bid Phase meetings & support	\$	1,796.00		100% \$		\$	-	\$ \$
J Develop Construction Checklists	\$	6,255.00	40/	100% \$ 98% \$	-,	\$ \$	- 004.00	Ŧ
K Construction Site Visits & Commissioning Team Meetings	\$	66,438.00	1% 2%	98% \$ 96% \$				
L Compile & Review Construction Checklists  M Develop Functional Test Procedures	\$ \$	39,533.00	2% 3%	96% \$ 85% \$	. ,	\$ \$		\$ 1,5 \$ 1,1
Direct & oversee execution of Functional Test Procedures	э \$	7,960.00 44,102.00	370	71% \$		\$ \$	230.00	\$ 12,7
O Document, Correction & Retesting	э \$	4,776.00		70% \$		\$	-	\$ 12,7
P Maintain Commissioning Issues Log & Report directly to Owner	\$	6,534.00	2%	78% \$		\$	130.68	\$ 1,4
Q Prepare & Maintain Current Facility Requirements and O&M Plan	\$	5,378.00	270	67% \$		\$	-	\$ 1,7
R Prepare Final Commissioning Report & LEED Submittals	\$	4.073.00		66% \$		\$	_	\$ 1,3
Total Fees: EA Prerequisite 1	\$	217.819.00		\$		\$	1,824.52	\$ 22,9
EA Credit: Enhanced Commissioning, Option 1, Path 1  A Review of Contractor Submittals  System Manuals - Inclusion, Review. Confirm Delivery  Training - Inclusion, Review. Verify	\$ \$ \$	4,892.00 4,105.00 2,798.00		100% \$ 100% \$ 100% \$	4,105.00 2,798.00	\$ \$ \$	: :	\$ \$ \$
D 10 Month Warranty Review	\$	2,832.00		93% \$		\$	-	\$
E Verify Seasonal Testing	\$	3,463.00		100% \$		\$		\$
F Develop On-Going Commissioning Plan	<u>\$</u>	3,802.00	3%	94% \$		\$		\$ 2
Total Fees: Option 1, Path 1	\$	21,892.00		3	21,465.64	\$	114.06	\$ 4
EA Credit: Enhanced Commissioning, Option 1, Path 2								
A Develop a Systems Monitoring Plan	\$	18,000.00		47% \$		\$	-	\$ 9,5
Total Fees: Option 1 Path 2	\$	18,000.00		\$	8,460.00	\$	-	\$ 9,5
EA Credit: Enhanced Commissioning, Option 2, Envelope Com	nmission	ning						
A Review of Contractor Submittals	\$	2,884.00		100% \$	2,884.00	\$		\$
B Development of Commissioning Specifications	\$	612.00		100% \$	612.00	\$	-	\$
C Develop Construction Checklists	\$	2,884.00		100% \$	2,884.00	\$	-	\$
D Construction Site Visits & Commissioning Team Meetings	\$	13,911.00	2%	93% \$		\$	278.22	\$
E Compile & Review Construction Checklists	\$	4,637.00	2%	85% \$	3,941.45	\$	92.74	\$
F Review Functional Test Procedures	\$	1,923.00	2%	92% \$	1,771.49	\$	38.46	\$
G Direct & oversee execution of Functional Test Procedures	\$	9,620.00	2%	88% \$		\$	192.40	\$ 1,
H Document, Correction & Retesting	\$	-		0% \$		\$	-	\$
I Maintain Commissioning Issues Log & Report directly to Owner	\$	2,338.00	10%	55% \$	1,285.90	\$	233.80	\$ 1,
J Prepare & Maintain Current Facility Requirements and O&M Plan	\$	1,053.00	5%	50% \$		\$		\$
K Prepare Final Commissioning Report & LEED Submittals	\$	1,391.00	10%	50% \$		\$	139.10	\$
L Training - Inclusion, Review, Verify	\$	1,053.00		40% \$		\$	-	\$
M 10 Month Warranty Review	\$	1,095.00		10% \$		\$	-	\$
N Develop On-Going Commissioning Plan	\$	2,107.00		46% \$		\$	-	\$ 1,
Total Fees: Option 2	\$	45,508.00		\$	37,503.59	\$	1,027.37	\$ 8,0
Total Fees for Services	\$	303,219.00		87% \$	. ,	\$	2,965.95	
Project Expenses	\$	9,500.00		52% \$	7,718.68	\$	101.53	\$ 1,7

86% \$ 270,023.73 \$ 3,067.48 \$ 42,695.27

\$ 312,719.00