

A Division of Colliers Engineering & Design

101 Crawfords Corner Road, Suite 3400 Holmdel, NJ 07733 732 383 1950

Watertown MA Public Schools Attn: Tom Tracy 30 Common Street Watertown, MA 01605 Invoice : 0000887622 Invoice Date : 9/30/2023

Project :22000471GProject Manager:Maston, SarahProject Name :201900347 Watertown, MA - (3)Elementary Schools Cx

For Professional Services Rendered Through 9/30/2023

			Billings					
	Fee	% Complete	To Date	Previous	Current			
EA Prerequisite 1: Fundamental Cx & Verification	217,819.00	93.95	204,638.07	197,394.42	7,243.65			
EA Credit: Enhanced Commissioning, Option 1, Path 1	21,892.00	100.00	21,892.00	21,807.04	84.96			
EA Credit: Enhanced Commissioning, Option 1, Path 2	18,000.00	50.00	9,000.00	8,460.00	540.00			
EA Credit: Enhanced Commissioning, Option 2, Envelope Commissioning	45,508.00	87.05	39,615.07	37,781.81	1,833.26			
Reimbursable Expenses	9,500.00	81.51	7,743.57	7,718.68	24.89			
Subtotal:	312,719.00	90.46	282,888.71	273,161.95	9,726.76			

Current Billings	9,726.76
Amount Due This Bill	9,726.76

ttracy@watertown-ma.gov; VivianVarbedian@hillintl.com; sarah.maston@collierseng.com Include Fee Schedule

In accordance with our business terms and conditions, acceptance of this invoice is implied unless Colliers Project Leaders USA NE, LLC is notified by 14 days from the date of this invoice. If timely payment cannot be made due to any discrepancy, please E-mail a brief explanation to Billing@colliersengineering.com and we will reply as soon as possible. EFT/ACH PAYMENT INFO: Colliers Engineering & Design, Inc. J P Morgan Chase | Routing 021000021 | Account# 836759092

Town of Watertown

Three Elementary School Projects LEED Commissioning Services Fee Proposal Detail Date: Sept 2023

Total	
Appendicted	
Associated	
Ecos	

Date: Sept 2023		2023			2023	
Project Code: 22000471G	Total Associated Fees	September % Complete	Total % Complete	Billed to Date Including Current Month	September Billings	Balance
. EA Prerequisite 1: Fundamental Cx & Verification						
A Commissioning Kick-Off Meeting	\$ 1,140.00		100% \$	1,140.00	\$ - \$	-
B Review Owner's Project Requirements & Basis of Design	\$ 1,470.00		100% \$	1,469.80	\$ - \$	0.2
C Review Design Development Documents	\$ 5,280.00		100% \$	5,262.40	\$ - \$	17.6
D Review 60% Construction Documents	\$ 7,710.00		100% \$	7,710.00	\$ - \$	-
E Review 90% Construction Documents	\$ 8,018.00		100% \$	8,016.12	\$ - \$	1.8
F Participate in Design Review Meetings at SD, DD & CD	\$ 3,876.00		100% \$	3,876.00	\$ - \$	-
G Develop and Implement Commissioning Plan	\$ 2,440.00		100% \$	2,440.00	\$ - \$	-
H Development of Commissioning Specifications	\$ 1,040.00		100% \$	1,040.00	\$ - \$	-
I Bid Phase meetings & support	\$ 1,796.00		100% \$	1,796.00	\$ - \$	-
J Develop Construction Checklists	\$ 6,255.00		100% \$	6,255.00	\$ - \$	-
K Construction Site Visits & Commissioning Team Meetings	\$ 66,438.00	1%	100% \$	66,438.00	\$ 664.38 \$	-
L Compile & Review Construction Checklists	\$ 39,533.00	2%	100% \$	39,533.00	\$ 790.66 \$	-
M Develop Functional Test Procedures	\$ 7,960.00	4%	96% \$	7,641.60	\$ 318.40 \$	318.4
N Direct & oversee execution of Functional Test Procedures	\$ 44,102.00	9%	81% \$	35,722.62	\$ 3,969.18 \$	8,379.3
O Document, Correction & Retesting	\$ 4,776.00	8%	78% \$	3,725.28	\$ 382.08 \$	1,050.7
P Maintain Commissioning Issues Log & Report directly to Owner	\$ 6,534.00	7%	86% \$	5,619.24	\$ 457.38 \$	914.7
Q Prepare & Maintain Current Facility Requirements and O&M Plan	\$ 5,378.00	7%	74% \$	3,979.72	\$ 376.46 \$	1,398.2
R Prepare Final Commissioning Report & LEED Submittals	\$ 4,073.00	7%	73% \$	2,973.29	\$ 285.11 \$	1,099.7
Total Fees: EA Prerequisite 1	\$ 217,819.00		9	204,638.07	\$ 7,243.65 \$	13,180.9
I. EA Credit: Enhanced Commissioning, Option 1, Path 1						
A Review of Contractor Submittals	\$ 4,892.00		100% \$	4,892.00	\$ - \$	-
B System Manuals - Inclusion, Review, Confirm Delivery	\$ 4,105.00		100% \$	-	\$ - \$	-
C Training - Inclusion, Review, Verify	\$ 2,798.00		100% \$	2,798.00	\$ - \$	-
D 10 Month Warranty Review	\$ 2,832.00	3%	100% \$	2,832.00	\$ 84.96 \$	-
E Verify Seasonal Testing	\$ 3,463.00	• / •	100% \$,	\$ - \$	-
F Develop On-Going Commissioning Plan	\$ 3,802.00		100% \$,	\$ - \$	-
Total Fees: Option 1, Path 1	\$ 21,892.00		9		\$ 84.96 \$	-

	Ф	2,032.00	3%
E Verify Seasonal Testing	\$	3,463.00	
F Develop On-Going Commissioning Plan	\$	3,802.00	
Total Fees: Option 1, Path 1	\$	21,892.00	

III. EA Credit: Enhanced Commissioning, Option 1, Pat	th 2						
A Develop a Systems Monitoring Plan	\$	18,000.00	3%	50% \$	9,000.00	\$ 540.00 \$	9,000.00
Total Fees: Option 1 Path 2	\$	18,000.00		\$	9,000.00	\$ 540.00 \$	9,000.00

Grand Total, Fees & Expenses	\$	312,719.00		90% \$	282,888.71	\$	9,726.76 \$	29,830.2
Project Expenses	\$	9,500.00	1%	55% \$	7,743.57	\$	24.89 \$	1,756.4
Total Fees for Services	\$	303,219.00		91% \$	275,145.14	\$	9,701.87 \$	28,073.8
Total Fees: Option 2	Φ	45,508.00		<u></u>	39,615.07	Φ	1,033.20 \$	5,892.9
N Develop On-Going Commissioning Plan	م	2,107.00	4%	¢ ۲۰۵۵	1,053.50	<u>ф</u>	84.28 \$ 1,833.26 \$	1,053.5
M 10 Month Warranty Review	¢	1,095.00	5%	15% \$ 50% \$	164.25	Φ Φ	54.75 \$	930.7
L Training - Inclusion, Review, Verify	ን	1,053.00	5%	45% \$	473.85	<u>ቅ</u>	52.65 \$	579.
K Prepare Final Commissioning Report & LEED Submittals	\$	1,391.00	5%	55% \$	765.05	\$	69.55 \$	625.
J Prepare & Maintain Current Facility Requirements and O&M Plan	\$	1,053.00	2%	52% \$	547.56	\$	21.06 \$	505.
Maintain Commissioning Issues Log & Report directly to Owner	\$	2,338.00		55% \$	1,285.90	\$	- \$	1,052.
H Document, Correction & Retesting	\$	-		0% \$	-	\$	- \$	
G Direct & oversee execution of Functional Test Procedures	\$	9,620.00	6%	94% \$	9,042.80	\$	577.20 \$	577.
F Review Functional Test Procedures	\$	1,923.00		92% \$	1,771.49	\$	- \$	151.
E Compile & Review Construction Checklists	\$	4,637.00	6%	91% \$	4,219.67	\$	278.22 \$	417.
D Construction Site Visits & Commissioning Team Meetings	\$	13,911.00	5%	100% \$	13,911.00	\$	695.55 \$	-
C Develop Construction Checklists	\$	2,884.00		100% \$	2,884.00	\$	- \$	-
B Development of Commissioning Specifications	\$	612.00		100% \$	612.00	\$	- \$	-
A Review of Contractor Submittals	Φ	2,884.00		100% \$	2,884.00	Ф	- \$	-