

		2nd Shift Work							No 2nd Shift Work Planned Except Thursday Evening TBD						
		Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat
Activity	Subcontractor	10/29	10/30	10/31	11/1	11/2	11/3	11/4	11/5	11/6	11/7	11/8	11/9	11/10	11/11
BUILDING INTERIOR															
General															
Lobby Trim and Punchlist	Arch Strategies		x	x	x	x	x	X							
Misc. signs	WS Signs		x												
Arched Window Trim	Arch Strategies		x	x											
Install letters and signs	WS Signs		x												
Wall Graphics	WS Signs													x	
Measure Shades for Cafeteria	Walker					x	x								
Misc Window Treatment Punchlist	Walker					x	x								
Install balance of shades cafeteria	Walker													x	
Hardware - Permanent Cores Interior (Ship Date)	TCI					x									
Install interior cores	TCI										x				
Hardware - Permanent Cores Exterior - Medeco - no date	TCI														
Replace temp stair treads (current ship 12/5)	CMJ														
Prep for Overhead Grill	Barb				x	x	x								
Overhead Grille - delivery date TBD	Overhead Door													x	
HVAC - Balancing and Punch	General														
Wood ceiling in cafeteria	Griffin, Rustic, Central												x	x	X
Ship Cubicle Curtains and Tracks	The Northern Corp				x										
Install Cubicle Curtains and Tracks	The Northern Corp													x	
Install T&B Access	The Northern Corp													x	
Repair Tile in Vestibules (Tile on order - likely Christmas Break)	High Point														
Punchlist	Various Trades		x	x	x	x	x							x	
Bello						x	x							x	
CJM							x								
TCI								X							
Kapilof						x									

Project: Lowell Elementary School

		2nd Shift Work						No 2nd Shift Work Planned Except Thursday Evening TBD							
		Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat
Activity	Subcontractor	10/29	10/30	10/31	11/1	11/2	11/3	11/4	11/5	11/6	11/7	11/8	11/9	11/10	11/11
Griffin														x	X
NE Partitions														x	
Barber					x	x	x	X							
Central														x	X
High point								X							
JC Floorcovering (completed 10/28)															
Marmelo (completed 10/28)															
STEM (complete - need to close in Procore)															
The Floor Sanders (waiting on threshold delivery)															
Building Exterior															
Install GFRP at Media Center (first shift)	Pioneer		x	x	x	x	x	X		x	x	x	x	x	
Finish Roof Edge Metal at Media Center	Capeway													x	
Roof inspection (scheduled for 11/17)	Capeway														
Replace broken piece at playground equipment	ME O'Brien					x									
Patch playground surfacing & cure	Creative						x	X	X						
PVC at Canopies and Flue Enclosure	Bridgeline									x	x	x	x	x	X
Demobilization Pending Hill Schedule															
Removal of Fence	United														
Removal of Trailer Power	Griffin														
Removal of Trailers	WillScot/Mobile Mini														
Remove Temp Toilets	Flush														
Remove site gravel and pavement	Dig IT														
Spread Remaining Loam	Dig IT														

		2nd Shift Work							No 2nd Shift Work Planned Except Thursday Evening TBD						
		Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat
Activity	Subcontractor	10/29	10/30	10/31	11/1	11/2	11/3	11/4	11/5	11/6	11/7	11/8	11/9	11/10	11/11
Removal of site materials	CTA / SUBS														
Removal of Fence	United														
Removal of Trailer Power	Griffin														
Final Hydroseed	Northpoint														