

Agenda - June 17, 2020

- Call to Order
- Meeting Minutes Approval
 - Elementary Schools
- Elementary Schools Project Update
 - Move Management
 - Construction Progress
 - Final LEED Reports
 - Construction Administration Progress
- Upcoming Meetings
- Adjournment

To Connect via Zoom*:

https://us02web.zoom.us/ j/81662417079?pwd=eGRkWGFXbmJTL-1h6aWxHV2hvWWdqUT09

Ai3 Architects, LLC

Hill International, Inc

Password: 290333

*Members of the Public: please use the Q&A button to ask questions when appropriate or email questions

to: buildingforfuture@watertown-ma.gov

Call to Order

Meeting Minutes Approval

Summary of Meeting Minutes

- Elementary Schools
 - February 5, 2020
 - March 4, 2020
- Discussion
- Roll call vote for approval of minutes



Elementary Schools Project Update

Elementary Schools Move Management


- Existing FF&E Move from Cunniff ES to Cunniff West, Waltham
 - Completed
- Existing FF&E Move from Hosmer ES to the Phillips Building, Storage and Internal locations
 - Completed

Construction Progress

- Construction Fences have been installed at both the Cunniff and Hosmer Elementary Schools
- Soil Characterization Test pits completed at the Cunniff Elementary School, Hosmer scheduled for week of June 22nd
- Asbestos Abatement started at the Cunniff Elementary School on June 15th, Hosmer scheduled for week of June 22nd
- Demolition is scheduled to start at the Cunniff Elementary School on July 6th, Hosmer is scheduled to start July 13th

















Elementary Schools Project Update

Elementary Schools Final LEED Report

- PV Production v. Projected Energy
- Project EUI 's
- Scheduled Building Use Summary

Construction Administration Process

Product Submittals

Elem. Schools Final LEED Report:

- Cunniff expected to meet the zero net energy (ZNE) goal:
 - PV Production anticipated 560,600 kWh/year
 - Building use anticipated 558,300 kWh/year
 - Projected EUI of 23.1 kBtu/sf/yr
- Hosmer expected to meet the zero net energy (ZNE) goal:
 - PV Production anticipated 937,700 kWh/year
 - Building use anticipated 936,900 kWh/year
 - Projected EUI of 22.4 kBtu/sf/yr

Elem. Schools Final LEED Report:

► Elem. Schools Building Use and Operation:

	Regular School Year (Aug. 29 – Jun. 21)		Summer Session / School Breaks ⁸	
	Weekdays	Weekends/Holidays	Weekdays	Weekends/Holidays
Admin	7am – 5pm	Unoccupied	7am - 3:30 pm	Unoccupied
Cafeteria, Library, Learning Common	7am – 6pm	Unoccupied	7am - 3:30 pm	Unoccupied
Classrooms	8am – 3pm	Unoccupied	8am – 3pm	Unoccupied
Gymnasium	7am – 11pm	9am – 6pm ⁹	7am - 3:30 pm	Unoccupied
Kitchen	7am - 1:30pm	Unoccupied	Unoccupied	Unoccupied

⁹ The gym is only occupied on weekends if it is rented out. It is assumed that the gym is rented out on Saturday/Sunday from 9am to 6pm for 8 weekends in Spring (Apr. 27 – Jun. 23), and for 8 weekends in Fall (Sep. 21 – Nov.10).

Elem. Schools Final LEED Report:

Achieving ZNE; More than just infrastructure:

- 1. Building Use
- 2. Building Operation
- 3. Occupant Behavior
- 4. Building Systems Design
- 5. Building Envelope
- 6. PV Production
 - * Items 4-6 have been acheived through design and collaboration. Items 1-3 are now critical in order to acheive ZNE. *

LEED Report Questions?

2

Those members of the public joining via Zoom, please use the Q&A button at this time to ask questions

or email questions to: buildingforfuture@watertown-ma.gov


Design Progress


Construction Administration Progress

Current duties include responding to RFIs (Requests for Information) — and reviewing product submittals

The images below represent some of the key submittals received so far:









Elementary Schools Discussion / Other Business

7

Those members of the public joining via Zoom, please use the Q&A button at this time to ask questions

or email questions to: buildingforfuture@watertown-ma.gov

Upcoming Meetings

▶ To Be Determined

Adjournment

Adjournment

• Roll Call Vote