Invoice

Ridgeline Energy Analytics, Inc. Federal Tax ID No. 83-2966462

Please mail to: 179 Great Road #366, Stow, MA 01775

Client: City of Watertown

Project: PV System Construction Supervision and Inspection at Hosmer Elementary School

Requisition: 00227546 Vendor: 044617

Period of performance: 6/7/22-

Watertown contacts: Tom Tracy, Brian Wyncoop, Sharon Gallaher

Purchase Order: 02206158-00

Date	12/14/22
Period covered	11/1/22-11/30/22
Invoice #	1498
Invoice amount	\$140.00
Due date	1/13/23


				Budget	% budget
Task	Budget	Cumulative billing	11/30/22	remaining	remaining
Electrical design review	\$1,850.00	\$1,850.00		\$0.00	0%
2. Phase 1: Ongoing Guidance and Installation Review	\$6,650.00	\$5,705.00		\$945.00	14%
3. Phase 1: Final Inspection and Report	\$3,500.00	\$0.00		\$3,500.00	100%
4. Phase 2: Ongoing Guidance and Installation Review	\$6,650.00	\$2,410.00	\$140.00	\$4,240.00	64%
5. Phase 12 Final Inspection and Report	\$3,500.00	\$0.00		\$3,500.00	100%
Total	\$22,150.00	\$9,965.00	\$140.00	\$12,185.00	55%



Ridgeline Energy Analytics, Inc.

179 Great Road #366 Stow, MA 01775 US +1 8573312563 ndickson@ridgelineanalytics.com ridgelineanalytics.com

Invoice 1498



BILL TO

2. PV System Inspection Hosmer

School

City of Watertown **Auditors Office** 149 Main Street Watertown, MA 02472

DATE 12/14/2022 PLEASE PAY \$140.00

DUE DATE 01/13/2023

PERIOD OF SERVICE

11/1/22-11/30/22

CONTRACT / TASK ORDER

P.O. 02206158-00

PROJECT NAME/MANAGER

PV Hosmer School/Tom Tracy

DATE	ACTIVITY	DESCRIPTION		QTY	RATE	AMOUNT
	2.4 Phase 2 - Ongoing Guidance and Installation Review					
11/23/2022	Engineer II	Shade analysis: C4, C5, C6 skyline edits, exports and reports - Greg Goodyear		1:00	140.00	140.00
SUBTOTAL - 2.4 Phase 2 - Ongoing Guidance and Installation Review						140.00
Elementary School Requisition: 0022	em Construction Supervision a	and Inspection at Hosmer	TOTAL DUE		\$	140.00
Vendor: 044617						

Watertown contacts: Tom Tracy, Brian Wyncoop, Sharon Gallaher

Purchase Order: 02206158-00

Period of performance: 6/7/22-

THANK YOU.